ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

#1) ಗುತ್ತಿಗೆದಾರರಾದ **ಶ್ರೀ.ಜಿ.ಟಿ.ರವಿಕುಮಾರ್** ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 15.07.2014 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 365 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 17.10.2016 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 460 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

28/10/16

#2) ಕೆಳಕಂಡ #1 ರಂತೆ 460 ದಿನಗಳ ಕಾಲ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ಆದೇಶ ಕೋರಿ ಮಂಡಿಸಿದೆ.

28/10/16

#3) ಕೆಳಕಂಡಂತೆ)

ದಿನಕ್ಕೆ 10/- ರಂತೆ ದಂಡ ವಿಧಿಸಬಹುದು.

28/10/16

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

Scanned by CamScanner

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements to road, storm ~~foot paths~~ with A'cross Vishweshwaraiah Layout in Bagalagunte ward No-14.	
2	Estimate Cost	14.00 Lakhs	
3	Work Code		
4	Job Code	014-14-000011.	
5	A.S No.	JC/268/13-14, 30-10-13.	
6	T.S No		
7	Work Order/Agreement No		
8	Tender Premium		
9	Stipulated Time for completion of Work		
10	Targeted Monthly progress		
11	Progrees Achived Till date		
12	Reasons for Delay	U/G.D. work, cable possession due. Due to heavy rains done	
13	Time Extension Requested		
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation		
18	Time Extension Granted	460 days.	
19	Conditions imposed if any		

Asst, Engineer,
Ward no.

Asst, Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner